

March 12, 2024

Mr. Gregory Rondeau, Chairman Franklin Planning Board 355 East Central Street Franklin, MA 02038

Re: Maplegate South Solar Array Site Plan Peer Review

Dear Mr. Rondeau:

BETA Group, Inc. is pleased to continue our engineering peer review services for the proposed project entitled *Maplegate Solar Project South* in Franklin, Massachusetts. This letter is provided to outline findings, comments, and recommendations.

BASIS OF REVIEW

The following documents were received by BETA and formed the basis of the review:

- Site Plan Review Application Package, prepared by Bohler, Inc., Bedford, NH including the following:
 - o Cover letter for Site plan Application, prepared by Bohler, dated July 20, 2023
 - Application for Approval of a Site Plan (Form P)
 - o Certificate of Ownership
 - Certified Abutters List & Map
 - Copy of Fee Check
 - o Truck Turn Exhibit
- Plans (38 sheets) entitled: Proposed Site Plan Documents for Maple Street Solar, LLC dated July 20, 2023, revised February 16, 2024, prepared by Bohler, stamped by John Kucich, PE No. 41530.
- Existing Conditions Survey (8 Sheets), dated December 23, 2023, prepared by Feldman Geospatial of Boston, MA.
- Drainage Report for Maple Street Solar LLC, dated July 20, 2023, prepared by Bohler, Stamped by John Kucich, PE #41530.
- Site Plan Peer Review Response Letter, dated February 16, 2024, prepared by Bohler.

Review by BETA will include the above items along with the following, as applicable:

- Zoning Chapter 185 From the Code of the Town of Franklin, current through March 01, 2016
- Zoning Map of the Town of Franklin, Massachusetts, amended July 13, 2016
- Stormwater Management Chapter 153 From the Code of the Town of Franklin, Adopted May 02, 2007
- Wetlands Protection Chapter 181 From the Code of the Town of Franklin, current through August 20, 1997
- Subdivision Regulations Chapter 300 From the Code of the Town of Franklin, current through January 01, 2016
- MassDEP Wetlands Program Policy 17-1: Photovoltaic System Solar Array Review, dated September 23, 2017

Mr. Gregory Rondeau, Chairman March 12, 2024 Page 2 of 10

Compiled Review Letter Key

BETA reviewed this project previously and provided review comments in letters to the Planning Board dated September 19, 2023 (original comments in standard text). Bohler has provided responses (responses in italics) and this letter includes BETA's comments on the status of each (latest status in bold).

INTRODUCTION

The project site is the former Maplegate Country Club which is a total lot area of 144.6± acres. Access to the site will come from the existing driveway to the golf course clubhouse from Maple Street in Bellingham. The site development associated with this proposal will be limited to Parcel 3 which is approximately 61.4± acres. The proposed development is a 5,000-kW (AC) ground mounted Photovoltaic Power System. The limit of work for this system will be approximately 44.1 acres within parcel 3. The existing site improvements within the limits of the development include golf greens, cart paths, landscaping, resource areas, and wooded areas. The site is located west of Mine Brook, Route 495 to the south, and a solar field, and Maple Street to the west. Drainage patterns at the site vary but generally flow to the south towards Mine Brook. The site is located within the Industrial Zoning District. The land west, north and south of the parcel are all within the same Industrial District. The parcels east of Mine Brook are located within the Single-Family III zone.

The project is partially within Water Resource District (MassDEP Zone II) along the eastern border adjacent to Mine Brook. The site is not in proximity to estimated habitat of rare or endangered species but there are Potential Vernal Pools located throughout the site.

The project proposes to construct approximately 37.8 acres of ground mounted solar modules, 2 separate equipment areas composed of inverters, cabinets and transformers, security fencing, and 2' wide gravel access driveway with circular turnaround areas. The access driveway will connect to an existing access drive located in the southwestern portion of the Site, associated with a series of overhead power lines, which crosses two adjacent parcels and connects to Maple Street. Additionally, the access driveway will connect to the driveway associated with Parcel 1, to be constructed under a separate permit, which connects to an existing paved driveway off Maple Street.

The proposed solar array will generally be located within areas previously used for the existing golf course. Existing impervious cart paths will be removed. New impervious areas are limited to equipment pads and the gravel driveway. No stormwater management features are proposed. The project as currently depicted will disturb in excess of one acre of land and is required to prepare a Stormwater Pollution Prevention Plan (SWPPP) and file a Notice of Intent with EPA. As currently shown, the project area will be located within the limits of the buffers to the existing wetland resource areas on site. A Notice of Intent has been filed with the Franklin Conservation Commission.

FINDINGS, COMMENTS, AND RECOMMENDATIONS

GENERAL

G1. There is a note on the demolition plans that indicates that the fairways will be removed. An explanation should be provided which indicates what is being removed?

BOH: Callouts indicating "fairways to be removed" have been clarified to state that the fairway groundcover to be overseeded with the "New England conservation/wildlife seed mix". Landscaped areas shall be mowed twice per year as noted on the Soil Erosion and Landscape Plans.



Mr. Gregory Rondeau, Chairman March 12, 2024 Page 3 of 10

BETA2: Information provided. The designer should evaluate if overseeding is an adequate practice to establish the desired conservation/wildlife cover. It is anticipated that either scarification or tilling of the existing fairway would be required to facilitate proper establishment.

G2. The proposed grading at the wetland crossing does not agree with the detail provided and should be corrected.

BOH: Acknowledged, the grading has been modified to ensure the plans match the detail provided. The headwalls that extend from the culvert have been elongated to connect to the existing slope adjacent to the stream crossing.

BETA2: Grading and details updated. Issue resolved.

ZONING

The Site is located within the industrial (I) Zoning District. The proposed use is a Large-Scale Ground-Mounted Solar Energy System, which is permitted within this district following Planning Board Site Plan Review.

SCHEDULE OF LOT, AREA, FRONTAGE, YARD, AND HEIGHT REQUIREMENTS (§185 ATTACHMENT 9)

As shown on the schedule on the Zoning table on Sheet C-301 of the set, the Site meets the requirements for lot area, depth, frontage, width, yard widths, building height, and impervious area coverage.

PARKING, LOADING AND DRIVEWAY REQUIREMENTS (§185-21)

Access to the project will come from Maple Street through the proposed solar development on Parcel 1. Gravel driveways will connect the northerly panel farm to this development. 3 cul de sacs will be provided at the end of the driveways to turn around. The gravel driveway at the westerly edge of the development will connect with the existing paved drive beneath the electric utility easement that connects to Maple Street.

The project does not propose a residential or nonresidential building; therefore, no parking is required. BETA anticipates that there is adequate space along at turnaround areas for maintenance vehicles to temporarily park without disrupting access.

P1. BETA defers to the Town regarding the extent of the proposed access road. BETA recommends the Applicant consult with the Town of Franklin Fire Department to determine required driveway widths and the potential need for driveways around the array perimeter.

BOH: The layout has been shared with the Town of Franklin Fire Department and the layout depicts their suggestions for turnaround areas and access points to the equipment pads.

BETA2: BETA defers to the Fire Department on this issue. No further comment.

P2. The detail for the access gravel road on sheet C-901 indicates that for the width see plans. There are no dimensions on the plan which identify the proposed gravel roadway width. These dimensions should be provided.

BOH: Dimensions have been added to the proposed gravel roadway on the Site Layout Plans. The gravel road will have a minimum width of 20' with 2' wide shoulders on either side with gravel subbase beneath the proposed topsoil/grass cover.

BETA2: Information provided – issue resolved.



P3. There is a proposed easement identified on the plans for access through the New England Power Company to access the existing paved driveway. BETA recommends a copy of the easement be provided to the Board.

BOH: This easement has been removed from the plan. Early on in the project we were proposing a connection through the easement that was then rejected by New England Power for use.

BETA2: Information provided. Without the proposed easement the travel distance to the proposed westerly inverters will be over 5,000 feet across gravel access roads and through 5 gates. The (responding) fire department should be consulted to determine how this may affect potential emergency operations.

P4. Additional details should be provided to document that the existing cart paths to the isolated panel array system in the middle of the development will be adequate.

BOH: The existing paved cart path located northwest of the isolated panel array system is proposed to remain and be replaced with gravel. Smaller construction and maintenance equipment are expected to be used to access the isolated area. Vehicle access has not been provided as there are no mechanical equipment pads located in this portion of the site.

BETA2: The path scales at an approximate 9' width and is anticipated to be adequate for access with smaller vehicles or equipment. The designer should clarify if the path is to be reconstructed in accordance with the Access Gravel Road detail or if a separate detail is required.

INDUSTRIAL DISTRICT PERFORMANCE CONTROLS (§185-22)

The project is located within an Industrial District and therefore must conform to these requirements. Given the nature of the project, BETA does not anticipate vibration, odor, or flashing related impacts. Based upon the proximity of the equipment to Route 495, there should be no noise issues either.

EARTH REMOVAL REGULATIONS (§185-23)

The project includes significant disturbance which may result in earth removal greater than 15 cubic yards.

E1. Indicate approximate earth removal volume to determine compliance with this section.

BOH: There is no export proposed for the project. The plans have been revised to note that no earth removal shall occur except for unsuitable construction and demolition debris, and the Contractor shall retain and stockpile existing topsoil and shall screen and reuse the material throughout the site.

BETA2: Information provided – no further comment.

FLOODPLAIN DISTRICT (§185-24)

A FEMA-mapped 100-year floodzone (Zone AE) is located along the eastern limits of the Site. No work is proposed within this area, and all proposed grading is well above the flood elevation.

SIDEWALKS (§185-28) AND CURBING (§185-29)

No sidewalks or curbing are proposed under this project. As a solar facility, pedestrian access to the Site is not required. The project proposes to retain the existing driveway entrance, located in the Town of Bellingham, rather than utilize the existing frontage along Maple Street associated with Parcel 3.



Mr. Gregory Rondeau, Chairman March 12, 2024 Page 5 of 10

SITE PLAN AND DESIGN REVIEW (§185-31)

The project has been submitted for Site Plan Review and is required to conform to the requirements of this section. The submitted plan set appears to be in compliance with all drawing requirements and review criteria.

WATER RESOURCES DISTRICT (§185-40)

The Site is partially located within the Town of Franklin Water Resources District and a Zone II Wellhead Protection Area. The proposed work in this area is limited to a small area (1,150± sq. ft.) along the southerly edge of the limit of work at the cul de sac which includes tree clearing, grading, and fencing. The project does not include any use that would be prohibited in this district. No impervious surfaces are proposed within this area.

STORMWATER MANAGEMENT

There are no stormwater management design features proposed for this array. As previously noted, nearly all the existing cart paths will be removed. Overall, the impervious surface area will be reduced from 2.275 acres to 0.108 acres. There are at least 4 vernal pools in this area and a new wetland crossing over the intermittent stream that transects the site from north to south.

STORMWATER MANAGEMENT REGULATIONS (CHAPTER 153)

The project proposes to disturb land in excess of one acre within the Town of Franklin. It is therefore subject to the Stormwater Management Regulations. The project is also required to comply with the Town of Franklin Best Development Practices Guidebook (BDPG). Compliance with these regulations is outlined below and throughout the following sections.

SW1. BETA recommends that the area of cart paths which will remain be shaded to identify their location and determine their runoff characteristics.

BOH: The cart paths intended to remain have been shaded on the revised plans. All cart paths within the limit of work and outside wetland areas are proposed to be removed. Apart from the proposed gravel road/culvert crossing, existing cart paths to remain will maintain existing drainage patterns and flow overland to adjacent wetland resource areas.

BETA2: Plan revised. Depict cart paths on the pre-development watershed plans so that the area of gravel in each watershed can be confirmed.

SW2. Although there is a reduction in the impervious surfaces on site, compliance with the by laws regarding redevelopment should be documented. *BOH: Refer to response to comment SW10.* **BETA2: Discussion diverted to SW10. No further comment.**

MASSDEP STORMWATER STANDARDS

The project is subject to the Massachusetts Stormwater Standards as outlined by MassDEP. Compliance with these standards is outlined below:

NO UNTREATED STORMWATER (STANDARD NUMBER 1): No new stormwater conveyances (e.g., outfalls) may discharge untreated stormwater directly to or cause erosion in wetlands or waters of the Commonwealth. The project proposes no new outfalls.

POST-DEVELOPMENT PEAK DISCHARGE RATES (STANDARD NUMBER 2): Stormwater management systems must be designed so that post-development peak discharge rates do not exceed pre-development peak discharge rates. The project proposes changes to site hydrology and ground cover which will impact



Mr. Gregory Rondeau, Chairman March 12, 2024 Page 6 of 10

stormwater flow to the one analyzed design point. Stormwater runoff will be mitigated via a net decrease in impervious area. Calculations indicate a decrease in peak discharge rate and runoff volume to the design point.

SW3. Depict existing treeline to remain and proposed limits of clearing on the post-development watershed plan.

BOH: Acknowledged. The existing treeline to remain and proposed limit of clearing have been added to the revised post-development watershed plan.

BETA2: Plan revised. Issue resolved.

SW4. Revise the Tc calculations in both existing and proposed conditions. The flow path shown on the watershed plans is incorrect and should not be limited to the intermittent stream alone.

BOH: The time of concentration (Tc) as calculated in the existing and proposed conditions is not limited to the intermittent stream and has been determined to be the longest path of flow in the watershed. The flow path begins at the northern edge of a bordering vegetated wetland (BVW) with 50' of sheet flow and continues for approximately 630' of shallow concentrated flow through the BVW to the south.

BETA2: The flowpath should be positioned to begin at the most hydrologically remote point in the watershed. Additionally, the flowpath should run through the solar array to demonstrate the impact that the change in cover type may have on the time of concentration, rather than assuming a "woods" cover type along the entire flowpath.

SW5. Revise cover type for gravel driveways to be "Gravel Surface" with CN 96. The "Gravel Roads" cover type assumes a grassed shoulder is included in the contributing area.

BOH: Acknowledged. The existing and proposed HydroCAD models have been revised accordingly. The existing and proposed runoff rates remain the same for the Project. Refer to Tables 1 and 2 below and the revised HydroCAD reports included with this letter.

BETA2: Model revised. Issue resolved.

SW6. The flow to the vernal pools should each be analyzed separately for both existing and proposed conditions.

BOH: A HydroCAD analysis has been completed for each of the four (4) existing vernal pools (VP1-4) to determine the pre- and post-development conditions for the 2-, 10-, 25- and 100-year storm events. Refer to the HydroCAD reports included with this letter as well as Tables 3 and 4 below for a summary of pre- and post-development peak rates and volumes. There are no changes in flow and volume characteristics to VP2. Both VP3 and VP4 experience a slight decrease in runoff rates and volumes in all storm events in the post-development condition, which is largely due to the replacement of gravel/paved cart paths with natural vegetated materials. VP1 experiences an increase in runoff rates and volumes in the post-development condition. LEC Environmental Consultants, Inc. is in support of the introduction of more water to VP1 given that the resource area is a standing water body with considerable vernal pool activity that is benefitting from a longer permanent pool duration.

BETA2: Model revised. Refer to Comment SW10.



Mr. Gregory Rondeau, Chairman March 12, 2024 Page 7 of 10

SW7. The use of HSG D soil conditions should be limited to the wetland areas alone. The NRCS WSS for the Ridgebury soils are within HSG C and not HSG D as noted in the drainage report. The CN values should be corrected.

BOH: No response provided.

BETA2: Model revised. Issue resolved.

SW8. There are no design calculations for the proposed wetland crossing which should be provided. *BOH: No response provided.*

BETA2: No calculations have been provided; however, based on BETA's site observations the proposed culvert represents an improvement to the existing conditions. No further comment.

RECHARGE TO GROUNDWATER (STANDARD NUMBER 3): Loss of annual recharge to groundwater should be minimized through the use of infiltration measures to maximum extent practicable. NRCS soil maps indicate the soils at the site are primarily Hydrologic Soil Group (HSG) C (low infiltration potential.) with some HSG B soil conditions closer to Mine Brook.

Soil testing has not been conducted at the Site.

The project proposes a net decrease in impervious area; therefore, post-development annual recharge is anticipated to be an improvement compared to existing conditions.

SW9. Compliance with the bylaw for 0.8" of infiltration is required for redevelopment and needs to be documented.

BOH: Refer to response to comment SW10, below.

BETA2: Discussion diverted to SW10. No further comment.

TOTAL SUSPENDED SOLIDS (STANDARD NUMBER 4): For new development, stormwater management systems must be designed to remove 80% (90% per Town Bylaw) of the annual load of Total Suspended Solids (TSS). No stormwater BMPs have been proposed with the capability of TSS removal.

The project is required to treat the 0.8-inch water quality volume per Town Bylaws. No infiltration or treatment BMPs are proposed to meet this requirement.

SW10. For a redevelopment Site, meet one of the following criteria (§153-16.B(2))

- a. Retain the volume of runoff equivalent to, or greater than, 0.8 inch multiplied by the total post-construction impervious surface area on the Site; and/or
- b. Remove 80% of the average annual post-construction load of TSS and 50% of the average annual load of total phosphorus.

BOH: The Project results in a reduction of over 2 acres of impervious area from the pre- to post-development condition. A total of approximately 0.11 acres of impervious area remains consisting of existing paved cart paths within wetland resource areas, a widened culvert crossing associated with the emergency access road, and concrete pads associated with proposed mechanical equipment.

A series of 2' wide by 26" deep crushed stone trenches are proposed down gradient of the mechanical equipment pads to promote infiltration of 1" over the total impervious area in the post-development condition. The trenches have been sized to accommodate the 0.8" recharge volume required per the Town of Franklin Bylaw and 1" water quality volume required for discharges within a Zone II. Refer to calculations below and a crushed stone trench detail provided on Sheet C-901.



Trench Area Calculations:

0.11ac impervious x 1" water quality vol. = 400cf vol. required

26" deep x 2' wide x (32' + 90' + 112' = 234') long x 40% voids = 406cf vol. provided

Existing cart paths to remain are anticipated to maintain existing drainage patterns via overland flow to wetland resource areas. Runoff associated with the emergency access culvert is anticipated to mimic existing drainage patterns via overland flow to wetland resource areas. Rip rap is proposed along the southern edge of the modified crossing to prevent scour and erosion and provide TSS removal prior to discharge

BETA2: The trenches will provide the storage needed for the equipment pads. The roadway surfaces at the wetland crossings are being directed to rip rap aprons and will meet the MEP definition. See additional comment A3 below.

HIGHER POTENTIAL POLLUTANT LOADS (STANDARD NUMBER 5): Stormwater discharges from Land Uses with Higher Potential Pollutant Loads (LUHPPLs) require the use of specific stormwater management BMPs. The project is not considered a LUHPPL – **not applicable.**

CRITICAL AREAS (STANDARD NUMBER 6): Stormwater discharges to critical areas must utilize certain stormwater management BMPs approved for critical areas. The project is located within an area where there are several vernal pools. These areas are considered a critical area. The report should indicate that the site is in a critical area.

REDEVELOPMENT (STANDARD NUMBER 7): Redevelopment of previously developed sites must meet the Stormwater Management Standards to the maximum extent practicable. The project is considered a redevelopment under the definition of "Development, rehabilitation, expansion, and phased projects on previously developed sites, provided the redevelopment results in no net increase in impervious area." Existing cart paths and driveways will be removed to result in a net decrease in impervious area. As such, the project need only meet certain standards to the maximum extent practicable.

SW11. BETA recommends the Applicant complete the redevelopment checklist found in Volume 3 of the MA Stormwater Handbook to document which standards are being met only to the maximum extent practicable.

BOH: A redevelopment checklist has been completed for this Project and is included with this letter. **BETA2: Checklist provided. Issue resolved.**

EROSION AND SEDIMENT CONTROLS (STANDARD NUMBER 8): Erosion and sediment controls must be implemented to prevent impacts during construction or land disturbance activities. As the project proposes to disturb greater than one acre of land, it will be required to file a Notice of Intent with EPA and develop a Stormwater Pollution Prevention Plan (SWPPP). Erosion control measures are depicted on the plans include compost sock, silt fence, hay bales, inlet protection, stabilized construction entrance, dust control, erosion control blankets, filter bags for dewatering, and stockpile controls. A construction sequencing plan is included on Sheet C-608.

SW12. Provide expected date clearing will begin and estimate duration of exposure of cleared areas (§153-12.M).

BOH: Construction is anticipated to begin May 2024 and continue through the summer. Ground stabilization is expected to occur during the planting season in the fall through approximately November 2024.



Mr. Gregory Rondeau, Chairman March 12, 2024 Page 9 of 10

BETA2: Provide estimated duration of exposure of cleared areas, including how long after disturbance an area will be stabilized.

SW13. The grading at the proposed wetland crossing is shown outside the limit of work on the plans. Either correct the grading or move the proposed erosion control to include all disturbed areas.

BOH: Acknowledged. The limit of work line and proposed erosion control barrier have been revised to encompass the full limit of work proposed at the emergency access road/culvert crossing. **BETA2: Plan revised. Issue resolved.**

SW14. Recommend including a note or callout prohibiting the placement of stockpiles within wetland buffer zones.

BOH: A note has been added to the Erosion & Sediment Control Plans of the revised plan set. **BETA2:** Note provided – issue resolved.

SW15. The applicant is reminded that a Stormwater permit from the Franklin DPW is required based upon the size of the disturbance.

BOH: Acknowledged. Upon approval with the Planning Board a Stormwater Permit will be filed with the Franklin DPW prior to construction.

BETA2: No further comment.

OPERATIONS/MAINTENANCE PLAN (STANDARD NUMBER 9): A Long-Term Operation and Maintenance Plan shall be developed and implemented to ensure that stormwater management systems function as designed. A Stormwater Operation and Maintenance Manual was provided with the Stormwater Management Report.

SW20. Provide location map of culverts to be maintained.

BOH: Acknowledged. A Wetland Crossing Exhibit has been prepared and is included with this letter. **BETA2: Map provided – issue resolved.**

ILLICIT DISCHARGES (STANDARD NUMBER 10): All illicit discharges to the stormwater management system are prohibited. A signed Illicit Discharge Compliance Statement was provided with the submission.

WETLANDS PROTECTION

The Project proposes work within Areas Subject to Protection and Jurisdiction of the Franklin Conservation Commission, including the 100-foot Buffer Zones to a vegetated wetland, isolated land subject to flooding and vernal pools. Work within these areas includes portions of the solar array, fencing, gravel access drives, grading, tree clearing. The activities associated with the work inside the vernal pool buffers and the wetland crossing will be reviewed in greater detail. The Applicant has submitted an NOI to the Town of Franklin Conservation Commission and must obtain an Order of Conditions to complete the proposed work.

ADDITIONAL REVIEW COMMENTS

The following design comments relate to the revised submission:

A1. BETA2: Provide data for estimated seasonal high groundwater in the footprint of the infiltration trenches.



- A2. BETA2: BETA recommends that the designer review the grades of the proposed gravel access roadway east of Vernal Pool #3. As shown, the roadway can divert runoff away from the pool as it follows the roadway to the south. In addition, the grading of the cul-de sac will direct runoff directly south across the access roadway. Based on the size of the cul-de sac and the straight grade downhill across the access roadway, this could become a potential problem for erosion and sediment transport into the vernal pool. BETA recommends that the designer review more positive means of collecting the runoff from this area and directing it safely towards the pool.
- A3. BETA2: BETA recommends that a minimum cross slope of 2.0% be provided on all proposed gravel roadways and that this slope be towards the low side of the roadway edge to promote runoff flows towards the pervious vegetated areas adjacent to the roadways. This would eliminate the potential for the roadway to act as a channel for runoff and minimize the potential for erosion along the edge of the roadway.
- A4. BETA2: BETA recommends that a rip rap apron be provided just northwest of wetland flag WF#LLL4 for the runoff coming off of the roadway at this location (See Sheet C-405).
- A5. BETA2: Include inspection and maintenance requirements for the infiltration trench in the O&M Plan and highlight on the location map.

If we can be of any further assistance regarding this matter, please contact us at our office.

Very truly yours,

BETA Group, Inc.

Gary D. James, P.E. Senior Project Manager

cc: Amy Love, Town Planner





Brown Legal PLLC 2 Oliver Street, Suite 501 Boston, MA 02109 617.463.9133 www.brownlegalllc.com

March 18, 2024

Via Electronic Delivery

Town of Franklin Attn: Amy Love, Town Planner 355 East Central Street Franklin, MA 02038

RE: Maplegate Solar Development Project – South Parcel (Maple Street LLC)

Dear Ms. Love:

We write in response to your Planning Board review letter dated March 6, 2024. This letter contains four (4) comments and two (2) proposed special conditions following our last February 26, 2024 Planning Board meeting. We are hopeful that this written response alleviates any questions or concerns of the Planning Board and will allow this project to move forward to a closure of the public hearing and a vote at the March 25, 2023 meeting.

Comments from February 26, 2024 Meeting

COMMENT 1: Provide a letter from the Fire Department accepting one entrance in and out of the site.


Our expectation is to submit a letter from the Fire Department accepting one entrance in and out of the Site shortly after the filing of this correspondence. Our engineering team is presently working with the Deputy Fire Chief on this specific matter. Of note, the final set of plans provided during the permitting process of our North Project were submitted to the Board on September 12, 2023. Those plans were reviewed by the Fire Department and the project was approved by the Planning Board. Those plans also incorporated feedback from the Fire Department relative to turnarounds requested for the South Parcel, which at the time was not yet being separately permitted. *See* September 2023 Plans, Sheet No. C-301 attached herewith as Exhibit A; also linked herewith maplegate north site plans.pdf (franklinma.gov).

COMMENT 2: Provide a letter from the Town of Bellingham showing that there is no access to Parcel 2 or 3 from Bellingham.

The fact that there is no non-emergency access to Parcels 2 and 3 is amply shown on the Site Plans. A narrative and pictorial demonstration are shown below. No letter from a separate community or entity is necessary.

The present ingress/egress point to the Site is through the driveway located at 160 Maple Street, Bellingham. This is part of the North Project that was previously approved by the Board. This is also the case for the golf course presently operating at the Site and will continue to remain the case when the Site becomes the North and South solar arrays.

The only way to access the North Project/North Array will be through the 160 Maple Street driveway. That driveway will proceed southerly through the North Project, across Parcel 2, and down into Parcel 3, the South Array. The Site Plans filed with the South Project application in July 2023 accurately portray the access. *See maplegate_south_site_plans_with_7.21.2023_filing.pdf* (franklinma.gov). The access depicted in the Site Plans is the same as what was shown and filed as part of the North Parcel approval. A screenshot of the July 2023 Plans, sheet C-301 is provided below:



COMMENT 3: Clearly define what Parcel 2 will be used for.

Parcel 2 will be reserved for open space. The Solar Arrays will not be expanded onto Parcel 2. The Applicant is amenable to a condition to the approval that documents this assurance.

Whether or not Parcel 2 will be able to be utilized in the future by the general public is not within the Applicant's control. While this remains a worthwhile and laudable goal, and one that is shared by the Applicant, the Applicant cannot make that a reality on its own. To that end, the Applicant

Amy Love March 18, 2024 Page 3

committed as part of the North Parcel approval to "work with the Town Administrator on obtaining easements to access lot 2 for public use." The two challenges are: (1) Bellingham Planning Board agreement and approval for such access; and (2) negotiating and obtaining a public access easement agreement between LMP Properties and the Town of Franklin. While Maple Gate Realty Trust holds an easement to travel across land owned by LMP Properties, it does not have the legal authority to grant that easement access to others.

With respect to the first challenge, our goal unfortunately, was met with concern and resistance from members of the Bellingham Planning Board. The Town of Bellingham Planning Board informed our development team of their belief and concern that Maple Street is already heavily burdened by traffic, and they expressed concerns about further development and uses that could only be accessed along the scenic road. At a December 28, 2023 meeting, it was affirmed by the Bellingham Planning Board that any future development of Parcel 2 would need to go before that Board as it relates to access off of Maple Street and through the property owned by LMP Properties. The Board's concern and apparent opposition to such future use was protected through a condition in the Bellingham Planning Board's North approval. Likewise, the use of this road for emergency purposes was also protected.

The condition for Franklin Planning Board's approval of the North Project was to work with the Town Administrator on the Parcel 2 access issue. The Applicant through this office did exactly that. We immediately contacted Mr. Hellen and spoke with him by Zoom conference on January 4, 2024. We informed him that the Town of Bellingham appeared strongly opposed to access to Parcel 2 through Bellingham for public recreational use, and that such would not only need to be reviewed by the Planning Board, but would also likely be denied. Mr. Hellen stated that he understood and that he would inform the Planning Department of the same.

During the February 26, 2024 Planning Board meeting, it appeared that the update did not reach you. Consequently, I followed-up with a telephone call with you the very next day on February 27, 2024 to provide the same history and information provided to Mr. Hellen.

As a result of the apparent Bellingham opposition and the January 4, 2024 meeting with Mr. Hellen, all discussions about the Town of Franklin obtaining some form of access agreement with LMP Properties came to a halt. While the Applicant pursued it in good faith, it unfortunately ran into unanticipated challenges from the Town of Bellingham. Therefore, it is unclear if there will ever be public access and therefore active recreational use on Parcel 2. However, as previously stated, the parcel will remain undeveloped as open space. The Applicant's commitment to that promise has never wavered.

COMMENT 4: No new plans have been submitted since last meeting.

On February 21, 2024 Bohler Engineering submitted responses to the BETA peer review letter for this project. That submission also included the most up to date set of plans with relevant adjustments made to address BETA's comments. These plans were submitted in advance of the last February 26, 2024 Planning Board meeting.

Proposed Special Conditions

SPECIAL CONDITION 1: Applicant shall enter into a monetary agreement (PILOT) at the sole discretion of Administration and the Town of Franklin prior to commencement of construction.

This is agreeable to the Applicant. However, the Applicant notes that the Administration, through its Assessor, has previously advised that it does not desire a PILOT as it will be assessing the personal property based upon its fair market value. Therefore, a proposed amendment to this condition would be to utilize identical wording to that of the North Parcel approval, more specifically:

Applicant shall enter into a tax agreement re: personal property taxes with the Town of Franklin prior to the start of construction.

SPECIAL CONDITION 2: A Surety bond in the amount of \$46,768.00 shall be issued by a surety company acceptable to the Town of Franklin prior to commencement of construction. Bond must include tree replanting plan.


This condition is agreeable to the Applicant.

Thank you for your time and attention to this matter. We would be happy to address any of these issues at the upcoming public hearing on March 25, 2024.

Very truly yours,

/s/ Allison A. Finnell Allison A. Finnell, Esq.

EXHIBIT A



REVISIONS

DATE	COMMENT	DRAWN BY	
DATE	COMINENT	CHECKED BY	
/04/2023	REVS PER UTILITY	JDL	
	POLE LAYOUT	GD	
/16/2024	PER TOWN	SMK	
	COMMENTS	GD	

Call before you dig

ALWAYS CALL 811

It's fast. It's free. It's the law.

AGENCY REVIEW & APPROVAL

ISSUED FOR MUNICIPAL &

THIS DRAWING IS INTENDED FOR MUNICIPAL AND/OR AGENCY EVIEW AND APPROVAL. IT IS NOT INTENDED AS A CONSTRUCTION DOCUMENT UNLESS INDICATED OTHERWISE. DRAWN BY:

W201257.02-SPPD-2

DATE: CAD I.D.:

PROJECT:

PROPOSED SITE **PLAN DOCUMENTS**

MAPLE STREET

SOLAR LLC PROPOSED

SOLAR FARM - SOUTH

LOTS INCLUDED (PARCEL #):255-001 254-001, 239-010 A, 239-010 B, 239-010 C, PORTION OF D 239-010, & 32-0009 160 MAPLE STREET, TOWN OF BELLINGHAM & FRANKLIN,

BOHLER

352 TURNPIKE ROAD SOUTHBOROUGH, MA 01772

Phone: (508) 480-9900

www.BohlerEngineering.com



OVERALL SITE LAYOUT PLAN

C-301

REVISION 2 - 02/16/2024

DECOMMISSIONING PLAN

Ground-Mounted Solar Photovoltaic System

160 Maple St South Franklin, Massachusetts

Applicant & Responsible Party:

NextGrid Holdings LLC 68 Harrison Ave. Ste 605 PMB 73069 Boston, MA 02111 (559) 731-4645 daniel@nextgrid.com

I. FACILITY DESCRIPTION

This Decommissioning Plan has been prepared for the proposed solar photovoltaic facility to be constructed at the property located at the Maplegate Golf Course at 160 Maple Street in Franklin MA. This plan describes the process for decommissioning the facility in accordance with state requirements and the Town of Franklin Site Plan review process. The facility will consist of a 4.99 MW (AC) solar array and accompanying equipment secured within a 7-foot high chain-link fence and accessed via an existing access road off of Maple St beginning in The Town of Bellingham.

The Facility will include the following site features, which will require decommissioning at the end of the life of the project:

- An approximate 61± acre limit of disturbance including an array of photovoltaic (PV) modules and racking system within the chain-link fence;
- Pile driven racking;
- Transformers and electrical equipment cabinets and concrete pads
- 7-foot chain-link security fence;
- Underground conduit and wires;
- Battery Storage System with Self Contained Fire suppressant system

II. DECOMMISSIONING PLAN

The decommissioning of the facility will be a two-stage process consisting of dismantling, demolition and disposal/recycling followed by site restoration. The following is a description of each process.

Dismantlement, Demolition, and Disposal or Recycling

A significant portion of the components that comprise the facility will include recyclable or re-sealable components including copper, aluminum, galvanized steel and the modules. Due to their re-sale monetary value, these components will be dismantled, disassembled, and recycled rather than being demolished and disposed of.

All electrical connections to the system will be disconnected and all connections will be tested locally to confirm that no electric current is running through them before proceeding. The facility will be dismantled following coordination with the utility company regarding timing and required procedures for disconnecting the facility from the utility distribution network. All electrical connections to the PV modules will be severed at each module, and the modules will then be removed from their framework by cutting or dismantling the connections to the supports. Modules will be removed and sold to a purchaser or recycler. In the event of a total fracture of any modules, the interior materials are silicon-based and are not hazardous. Disposal of these materials at a landfill is permissible.

The PV mounting system framework will be dismantled and recycled. The foundation system will be removed and recycled if feasible. All other associated structures will be demolished and removed from

the site for recycling or disposal. This will include the site fencing and gates, which will likely be reclaimed or recycled.

Concrete equipment slabs will be broken and removed to a depth of one foot below grade and clean concrete will be crushed and disposed of off-site or recycled (reused either on or off-site). The paved access road will remain in place.

Aboveground utility poles owned by the project operator will be completely removed and disposed of offsite in accordance with utility best practices. Any overhead wires will be removed from the facility and will terminate at the utility-owned connections within the adjacent overhead transmission line easement. The utility company will be responsible for dismantling the overhead wires and poles under its ownership. The decommissioning contractor will coordinate with utility company personnel to facilitate the utility company's removal of any poles and overhead wires located on the site.

Disposal of all solid and hazardous waste shall be in accordance with local, state, and federal waste disposal regulations.

The infiltration basin, swales and rip-rap areas will remain in place.

A final site walkthrough will be conducted to remove debris and/or trash generated during the decommissioning process. Any debris that may have been wind-blown to areas outside the immediate footprint of the facility being removed. Sanitary facilities will be provided on site for the workers performing the decommissioning of the facility.

Site Restoration

Il disturbed area will be re-vegetated with hydro-seed, using a fast-growing seed mix. Native Trees will also be planted where appropriate. Site Restoration will take place at the written request of The Town of Franklin in case The Town has future development plans which are not natural forest.

Permitting Requirements

Several approvals will be obtained prior to initiation of the decommissioning process. Permitting requirements will be determined at the time of decommissioning and updated based on then current local, state, and federal regulations. The decommissioning process is anticipated to take approximately six to eight weeks and is intended to occur outside of the winter season. In accordance with the requirements of of the Town of Franklin Zoning Bylaws, the owner/operator shall notify the Site Plan Review Authority (Planning Board) by certified mail of the proposed date of discontinued operations and the decommissioning will be completed no more than 150-days after the date of discontinued operation. Absent notice of a proposed date of decommissioning or written notice of extenuating circumstances, the solar photovoltaic installation shall be considered abandoned when is fails to operate for more than one year without the written consent of the Planning Board. Based upon current regulations, a building/demolition permit will be required from the Town of Franklin Building Department for the decommissioning of this site because a building/demolition permit must be obtained for any demolition or change to the use of a structure.

160 Maple St South Solar Project		
Decommissioning Estimate - August 9th, 2023		
System Information Summary		
Total System Module Count	27,768	
Total System Inverter Count	8	
Racking Orientation	2 Up Vertical	
Linear Feet of Racking	31,499	
Estimated Aluminum per Foot of Racking (lbs)	2	
Estimated Steel Per Foot of Racking (lbs)	4.5	
Estimated Length of Interconnection to Street (feet)	400	
Anticipated Project Lifespan for Inflation Calculation (years)	20	
Battery Storage System	Yes	

FEC Decommissioning Estimate Breakdown- Maple St						
Resource	Task	Task Quantity	Task Duration	Hours	Rate	Cost
	Remove	18,000 Module	10 Minutes			
Labor	Modules	Pairs	Per Pair	3000	\$25.00	\$75,000
	Remove		10 Minutes			
Labor	Posts	7,000 Posts	Per Post	1165	\$25.00	\$29,125
	Remove					
Labor	Fencing		40 Hours	40	\$30.00	\$1200
	Find Grade &					\$1350
Labor	Seed Site		45 Hours	45	\$30.00	\$1330
	Remove					\$1500
Labor	Conduit		50 Hours	50	\$30.00	\$1200
	Remove Pad					
Labor	Equipment		16 Hours	16	\$30.00	\$480.00
	Contingency					
Other						\$10,000
	Excavate					
Equipment	Trenching		50 Hours	50	\$125.00	\$6.250
	Remove					
Equipment	Fencing		40 Hours	40	\$125.00	\$5,000.00
	Remove					
Equipment	Scrap		40 Hours	40	\$125.00	\$5,000.00
	Remove Pad					
Equipment	Equipment		16 Hours	40	\$125.00	\$5,000.00
	Remove					
Equipment	Battery				\$5000.00	\$5,000.00
Totals						
			Resource	Hours	Cost	# of Days
			Labor	4308	\$118,655	28
			Equipment		\$26,250.00	

Salvage Value Summary		
Estimated Copper Salvage (lbs)	14,261.80	
Estimated Aluminum Salvage (lbs)	20,084.80	
Estimated Steel Salvage (lbs)	158,830.80	
Current Day Salvage Pricing for Copper (\$/lb)	\$ 3.15	Mid City Scrap (3/14/24)
Current Salvage Pricing for Aluminum (\$/lb)	\$ 0.40	Mid City Scrap (3/14/24)
Current Salvage Pricing for Steel (\$/lb)	\$ 0.09	Mid City Scrap (3/14/24)
Estimated Copper Salvage Value	\$ 44,924.67	
Estimated Aluminum Salvage Value	\$ 8,033.92	
Estimated Steel Salvage Value	\$ 14,294.77	
Estimated Ballast Salvage (@ \$12/Ton With Metal - 2019)	\$ -	
Estimated Total Salvage Value	\$ 67,253.36	

Removal Cost Summary - 160 Maple Street				
		Comments		
Array Removal				
Laborers	\$118,655.00	See above calculation See		
Equipment	\$28,250.00	above calculation		
Debris Containers	400 000 00			
w/ Disposal	\$23,800.00	28 Days X \$850.00 per day		
Subtotal	\$170,705.00			
		Material Salvage Value (\$67,253.36) - 25%		
Salvage Credit	(\$50,440.02)	Hauling/Material Cost Fluctuation Allowance		
Site Restoration Materia	ls			
Seeding and	\$75,500.00	Assume 10 lb/acre @ \$50/lb		
Landscaping	, , , , , , , , , , , , , , , , , , ,	Plant 500 Trees (4 to 6ft) @ \$100 a tree installed		
Total Site Restoration	\$75,000.00			
Total Cost	\$195,764.98			

Total Cost With 2.5% Inflation Over 20 Years = \$320,783.71 or \$320,784.00