

United Consultants, Inc.

850 Franklin Street Suite 11D

Wrentham, MA 02093

508-384-6560 FAX 508-384-6566

Revised Construction Sequence

1. After All Permits Are obtained, The Order of Conditions Has Been Recorded and Erosion Control Has Been Satisfactorily Installed and Inspected the Site Work May Commence.
2. Remove landscape debris from the Wetland.
3. The Existing Deck, Retaining Wall, Walkway and Shed Shall be Removed.
4. Excavation of the Foundation Shall be Completed.
5. The Foundation Shall Be Formed and Poured
6. The Foundation Shall Be Backfilled
7. The Addition will be framed.
8. The Front Walkway will be Constructed.
9. The Proposed Driveway removal will be Completed.
10. Plant the Highbush Blueberry plants.
11. All Disturbed Areas will be Covered with 4" to 6" of Good Quality Loam and Seeded with Pennington Smart Seed Northeast Mix.