



LOCUS MAP (NTS)




FEMA FLOOD ZONE MAP (NTS)

- ALL WORK SHALL BE IN ACCORDANCE WITH THE PROJECT ORDER OF CONDITIONS.
- 2. PRIOR TO THE COMMENCEMENT OF WORK, SEDIMENT BARRIERS SHALL BE INSTALLED ALONG THE EDGE OF PROPOSED DEVELOPMENT, AND AS INDICATED ON THE PLANS. PRIOR TO START OF WORK, AN INSPECTION OF THE SEDIMENT CONTROL BARRIERS BY THE FRANKLIN, MASS CONSERVATION COMMISSION IS REQUIRED ADDITIONAL BARRIERS, SILT FENCE OR BERMS SHALL BE LOCATED AS CONDITIONS WARRANT OR AS DIRECTED BY THE OWNER OR CONSERVATION COMMISSION.
- 3. THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTAINING ALL TEMPORARY AND PERMANENT SEDIMENTATION AND EROSION CONTROLS UNTIL WORK IS COMPLETE AND ALL AREAS HAVE BEEN PERMANENTLY STABILIZED.
- THE CONTRACTOR SHALL INSPECT SEDIMENTATION AND EROSION CONTROLS ON A WEEKLY BASIS AND IMMEDIATELY AFTER EACH RAINFALL; REPAIRS SHALL BE MADE BY THE END OF THE WORKING DAY. ACCUMULATED SEDIMENT SHALL BE REMOVED AND DISPOSED OF BY THE CONTRACTOR, AS REQUIRED BY THE LOCAL AUTHORITY OR AS DIRECTED BY THE ENGINEER.
- 5. THE CONTRACTOR SHALL BE PREPARED TO ALLOW WORK TO WAIT A DAY OR TWO AFTER RAIN EVENTS TO ALLOW SURFACE SOILS TO DRY.
- 6. NO MATERIALS SUBJECT TO EROSION SHALL BE STOCKPILED. OVERNIGHT WITHIN THE RIVERFRONT AREA UNLESS CONTAINED BY SEDIMENT BARRIERS OR COVERED.
- 7. DISTURBED AREAS SHALL 8£ STABILIZED BY LOAMING AND SEEDING, OR BY ANOTHER APPROVED METHOD, AS SOON AS POSSIBLE AFTER THE FINISHED GRADE HAS BEEN MET. IF FINAL GRADING DOES NOT OCCUR DURING THE GROWING SEASON, THESE AREAS SHALL BE MULCHED WITH HAY AND SECURED.
- 8. STREET SWEEPING IN THE VICINITY OF THE PROJECT AREA SHALL BE PERFORMED AS NEEDED UNTIL THE PROJECT LIMITS HA VE BEEN STABILIZED. ALL SEDIMENT TRACKED ONTO PUBLIC RIGHT-OF-WAYS OR PAVED AREAS SHALL 8£ SWEPT AT THE £ND OF EACH WORKING DAY.
- 9. REFUELING SHALL BE PERFORMED OFFSITE TO THE MAXIMUM EXTENT PRACTICAL. IF ON-SITE REFUELING IS REQUIRED IT SHALL BE PERFORMED OUTSIDE THE RIVERFRONT AREA AND A SPILL KIT SHALL BE KEPT ON-SITE AT ALL TIMES.



CONSTRUCTION FENCING (NOT TO SCALE)



3. THE INSTALLED FENCING SHALL BE INSPECTED AND REPAIRED AS NEEDED.

4. THE INSTALLED FENCING SHALL BE REMOVED AFTER THE COMPLETION OF THE SITE WORK.

19" WOOD STARES

EROSION CONTROL SEDIMENT BARRIER

25' WETLAND BUFFER ZONE 50' WETLAND BUFFER ZONE 100' WETLAND BUFFER ZONE

EROSION CONTROL BARRIER (TYP)

TODD P. CHAPIN P.L.S. 37558

ALL UNDERGROUND UTILITY, HEIGHT, ELEVATION AND GRADING INFORMATION PRESENTED HEREON SHOULD BE FIELD VERIFIED BY CONTRACTOR PRIOR TO THE COMMENCEMENT OF ANY SITE WORK, CALL DIGSAFE PRIOR



FLOOD ZONE NOTE: PROPERTY LIES IN ZONE X OF FIRM MAP 25021C03404E EFFECTIVE DATE: 07/17/2012 PROPERTY DOES NOT LIE WITHIN A SPECIAL

ASSESSORS PARCEL ID: 290-008-000-000 ZONING DISTRICT: INDUSTRIAL MINIMUM SETBACK REQUIREMENTS: FRONT YARD= 40.0' SIDE YARD = 30.0' REAR YARD = 30.0' MAX. STORIES = 3

OWNED BY:

PROPERTY OWNERS: KNICHERBOCKER PROPERTIES INC. C/O MARVIN F. POER & COMPANY

LOCATION:

32 FORGE PARKWAY

DEED BOOK 10726 PAGE 260

PROPOSED UTILITIES

PLAN OF LAND IN

FRANKLIN, MASS

SCALE: 1"=30' DATE: 02/29/2024

RealMapInfo LLC

420 LAKESIDE AVENUE SUITE 403 MARLBOROUGH, MA. 01752 REALMAPINFO.COM 774-570-0642