

Planting Monitoring and Vegetation Management Plan

The Wetland Scientist will inspect each of the following aspects of the replication before subsequent steps can occur.

- Before excavation or installation of erosion control devices, a monitor/surveyor will ensure that the limits of works are properly marked.
- Before soil is placed in the replication areas, a monitor/surveyor will check excavated elevations to ensure that post-construction groundwater elevations will be high enough to eventually create hydric conditions.
- Once soil is placed in the replication areas, a wetland scientist/surveyor will inspect final surface elevations.
- A monitor (Wetland scientist/biologist) shall oversee planting and seeding to ensure that specimens are correctly situated and maintained. Any invasive species observed by the monitor will be handpicked and removed from the site. Follow up inspection shall be conducted to assure the surveyor and invasive species plants removal in the spring time.
- After one growing season (ideally during August), a monitor will inspect plantings to ascertain plant survival. Wherever two or more newly planted trees, shrubs, or herbs have died, the dead individuals will be removed by hand and specimens of the same species there replanted. Furthermore, the seed mix will be reseeded in any area where more than 3 sq.ft of bare ground is visible. Any invasive species observed by the monitor will be handpicked and removed from the site.
- If replanting is required at this first inspection, the monitor will assess plant survival again in October of the same year.
- Another inspection will occur in August of the second year. Inspections will be conducted after subsequent growing seasons until wetland plants have colonized more than 75% of the disturbed area (this should occur by the end of the second growing season). The replication will then be considered successful according to 310 CMR 10.55 (4)(B)(6), and inspections will cease. If, during any of the inspections, invasive species are observed, they will be handpicked and removed from the site.

A monitoring report will be submitted after planting, in late spring of the first year, and at the end of each subsequent growing season during which inspections occur. A sample monitoring data sheet is attached.

After vegetation is well established, the erosion control devices and any accumulated sediment will be removed by hand shovel.

Stormwater Basin Vegetation Management

- The stormwater basin area shall be mowed twice a year in top of the embankment and slope to prevent the establishment of woody plants, especially trees for the protection of the embankment of the basin.
- The bottom area of the basins shall be mowed once a year if gets dry in the early fall. All plant clips shall be removed out of the basin area and disposed of properly off site.

Wetland Replication and Stream Crossing Special notes:

- Clearing of the BVW and BVW replication area is prohibited until the Wetland Scientist reviews the area for woody plants to potentially transplant, as indicated on the Stream Crossing and Wetland Replication Plan.
- The subgrade of the BVW replication area should be loosened prior to placing hydric soil backfill to provide sufficient vegetation rooting depth if a heavily compacted C-layer is encountered. The design wetland scientist should be contacted to inspect the site condition to assure that the C-soil is not heavily compacted prior to the placement of the top 12 inches or more organic hydric soils in the replication area.
- The BVW replication area to be overseeded by doubling the recommended application rate in the NE Wetmix spec with placing clean straw mulch over the seed to promote stability and germination in the replication area.
- Field survey of the stream channel has been conducted and recorded and analyzed. The information of the channel morphology is presented in the plan for reference in case channel restoration is needed. A 8-ft steel plate to protect the channel that is appropriate for the 12-ft culvert installation. In section of utility installation, the channel will be restored with the channel width and depth as surveyed with 1:1 slope and the saved root rich bank materials plus some 12" anchoring stones extending 6" below the bottom elevation.

Planting Schedule for Franklin Heights, Franklin, MA
By Creative Land & Water Engineering, LLC

Key #	Common name	Botanical name	Mature Height	Mature Spread	Size	Condition	Spacing	Quantity	
									RM
Trees	RM	Red Maple	<i>Acer rubrum</i>	40-60'	40'	3.0' Cal.	B+B	12' O.C.	3
	TP	Tupelo	<i>Nyssa sylvatica</i>	30-50'	20-30'	3.0' Cal.	B+B	12' O.C.	2
Shrubs	HB	Highbush blueberry	<i>Vaccinium corymbosum</i>	6-12'	6-12'	#3	Cont.	6' O.C.	10
	SP	Sweetpepper bush	<i>Clethra alnifolia</i>	3-8'	4-6'	#1	Cont.	6' O.C.	10
	WB	Winterberry holly	<i>Ilex verticillata</i>	3-15'	3-15'	#1	Cont.	6' O.C.	10
Ground Cover	-	New England Wetland Seed Mix		Quantity:		1 Pound			

NOTES: TREE PLANTING (>2" CAL.)

- All plant materials shall be in accordance with the american standards for nursery stock (ansi z60.1-2004). Plant according to ansi a300 part 6.
- Dig the planting hole a minimum of 2x width of rootball for at least the first 12 inches of depth. Below 12 inches, dig hole wide enough to permit adjusting. Do not dig the hole deeper than root ball depth.
- Scarify the subgrade and sides of the planting hole when planting in clay soils (more than 15% clay).
- Lift and set the tree by root ball only. Do not lift using the tree trunk and do not use tree trunk as a lever.
- Set the top of the root ball level with the soil surface or slightly higher if the soil is prone to settling.
- After the tree is set in place, remove burlap, wire and straps from at least the upper 1/3 of the rootball.
- Backfill with existing soil that has been well-tilled or broken up. Do not add amendments to the backfill soil. Amend the surface with mulch.
- Use three 2" x 2" wood stakes driven into undisturbed soil a minimum of 16 inches. Space stakes equally around the tree.
- Attach 3/4" nylon webbing to connect the tree to stakes. Attach webbing at 1/3 the tree height.
- Apply a 2-3" (settled) depth of pine straw or bark mulch to the planting surface. Leave a 2" space around the trunk for air circulation.
- Pruning shall be limited to dead, diseased, or broken limbs only and shall be in accordance with ansi a300 specifications.
- Remove any trunk wrap remaining at time of planting. No wraps shall be placed on trunk.

NOTES: TYPICAL SHRUB PLANTING, INDIVIDUAL PLANTING HOLE


- Dig planting hole at least 2x the width of the root ball or container.
- Scarify subgrade and sides of planting hole when planting in clay soil.
- Set the top of the root ball level with the soil surface, or 1-2" above if the soil is prone to settling.
- If container grown plant, gently slide plant out of container. Disturb the roots.
- If b&b plant, remove burlap from at least the top 12 inches of the rootball, without disturbing the rootball. Remove all cord from the trunk. Remove burlap and wire basket (if present) from the root ball.
- Back fill the planting hole with excavated native soil, broken up or tilled. Water to remove air pockets. Do not add amendments.
- Place pine straw or bark mulch on the surface to a (settled) depth of 1 to 3 inches.

Construction Sequencing


- Stake out the limit of work and install erosion control as Franklin Conservation Commission approved.
- Demarcate the wetland replication area. The design wetland scientist shall pre-mark any plants that may be saved in the replication area and from the wetland crossing area that may be transplanted.
- Strip the wetland replication area and save the top soil for later use.
- Excavate the wetland replication area to 12" below the proposed rough grade.
- Call the design wetland scientist for grade inspection and adjust the grade as needed for wetland plants.
- Place the top soil back to the design grade, if needed use the onsite clean loam to mixed with compost to mimic wetland soil 1/2 compost and 1/2 regular loamy soil.
- Plant the proposed plants:
 - Call the wetland scientist to check the location of the proposed plants for final adjustment according to the prepared grade and hydrology.
 - Excavated the planting hole 2-3 times of the root ball size
 - Place the plant in the hole and water the hole to full saturation
 - Backfill the hole and tamp the soil to avoid air pocket in the fill
 - Place 2 ft woodchips or compost around the plants (trees or shrubs)
- The replication shall be monitored for two growing seasons and with 75% more survive rate and ground cover in the replication area or as Order of Conditions required.
- Install the sewer and/or water line across underneath the wetland at the design depth and location.
- It can put the line in a Schedule 80 PVC sleeves given the crossing and possible future replacement. The sleeves shall be extended 5 ft beyond the footing of the culvert.
- Back fill the sleeves and/or sewer and water lines and compacted to the required compaction ratio 95%.
- Excavate the culvert footing hole and install the footing as proposed.
- The bottom of the hole and rebar work shall be inspected by the design engineer prior to pouring concrete.
- Install the super culvert and grout the seams of culvert and footing.
- Backfill with proper materials, no large stones of 6" or more should be used for backfill around the culvert.
- Install the headwall and retaining wall on both sides of the culvert.
- Install guard rail and safety C-L fence along the retaining wall.
- Install the road subbase to be ready for top paving.

Plant Selection Notes

- Use only straight species, no cultivars. (Cultivars have been bred for aesthetic traits and this is at the expense of other habitat-supportive traits. Also, cultivars cannot cross-pollinate with naturally occurring straight species out in the landscape.)
- Quality - trees should be single stems with well-spaced numerous branches per the American Association of Nurserymen standards.
- Shrubs should be well shaped and have sufficient well-spaced side branches per the American Association of Nurserymen standards.



Typical Tree Planting Detail (>2" Cal.) N.T.S.



Typical Shrub Planting Detail N.T.S.

Soil at S5-N5 (upstream end of crossing)

Depth, in	S.L.	10 YR2/1		
0-6				
6"+	stone			

Soil at S3-N3 (downstream end of crossing)

Depth, in				
0	Boulder			Elev. =264.1

Replication area

RP-S1

Depth, in	Horizon	Texture	Matrix color	Note
0-2"	Oa	leaf matt		
2-8"	A	S.L.	10YR 2/1	friable
8"-20"	B	M.L.S. - SL	2.5Y 6/4	saturation at bottom
20+	Cr	stones		@18"

RP-S2

Depth, in	Horizon	Texture	Matrix color	Note
0-8"	A	S.L.	10YR 2/1	friable
8"-20"	B	M.L.S. - SL	2.5Y 6/4	saturation at bottom
20+	Cr	stones		@16" high GW

RP-S3


Depth, in	Horizon	Texture	Matrix color	Note
0-10"	A	S.L.	10YR 2/1	friable
10	Cr	stones		

RP-S4

Depth, in	Horizon	Texture	Matrix color	Note
0-8"	A	S.L.	10YR 2/1	friable
8"-12"	B	M.L.S. - SL	2.5Y 5/4	friable
12+	Cr	stones		@18" high GW

Creative Land & Water Engineering, LLC
Environmental Scientists and Engineers
P.O. Box 584 - Southborough - MA - 01772
774-454-0266 www.claweng.com

Plan Title:	Stream Crossing and Wetland Replication Plan		
Project Name:	Franklin Heights		
Site Address:	Franklin Heights, Franklin, MA 02038		
Owner:	-	Client:	Oliver Crossing Realty Trust
Project No:	J101-4	Drawn by:	FA
Designed by:	DSW, FA	Approved by:	DSW
Date:	12/05/22	Date:	07/20/22
Scale:	1"=10'	Sheet No.:	1 of 2
Rev.:	Date:	Description:	By:
1	12/05/22	Stream profile, existing grade, wetland replication	DSW/FA
1	9/16/22	Vegetation monitoring notes	DSW/FA






Table: Outflow Analysis and Storage Indication at Road Crossing (Franklin Heights)

Broad-crested weir width (ft):		Triangular weir angle:		Bankheight:			
3.00		90.00		0.50			
Broad-crested weir length (ft):		Manning's n:		Net width (in.):			
4.85		12.00		2.00			
Weir crest elevation (ft):		dt		Slot INV (ft):			
246.10		0.000		250.00			
Elevation	Total Q	2S/dt + Q	H-z	Qweir	Qtw	Depression area	Storage
ft	cfs	cfs	ft	cfs	cfs	sq. ft	cu. ft
246.00	0.00	0.000	0.000	0.000	0	61.62	0.000
246.10	0.00	0.034	0.000	0.000	0	240	6.162
246.60	5.01	5.753	0.500	4.562	0.45	270	133.662
246.70	15.75	16.733	0.600	15.042	0.71	600	177.162
247.00	31.27	33.303	0.900	29.320	1.95	660	366.162
248.00	115.78	121.644	1.900	103.157	12.62	720	1056.162
249.00	233.05	242.918	2.900	196.732	36.32	720	1776.162

Q2= 3.540 cfs Elev. ft 246.51 Vel. ft/s 1.64
 Q100= 15.600 cfs Elev. ft 246.65 Vel. ft/s 4.82






Figure 3: Rating Curve and Storage-Indication Curve



Stream Morphological Surveying

Distance	Elevation	LB, elev	RB ELV	Bk Ch. Width	Water W	Note
Ft.	Ft.	ft	ft	ft	ft	
0	243.00	244.00	243.62	5.32	5.00	
6.74	243.30	244.02	244.00	5.30	2.80	
13.86	243.90	244.20	245.16	5.56	3.06	
22.59	244.00	245.00	246.50	7.62	2.68	
35.63	244.90	245.27	245.56	10.16	2.97	
42.82	245.00	245.94	246.58	7.76	2.00	
45.1	245.90	246.50	246.50	6.67	1.68	D/S end of Xing
46.68	246.00	246.50	246.50	5.93	1.26	
48.87	246.10	246.50	246.50	4.80	1.75	
53.54	246.10	246.50	246.48	5.13	3.02	
57.08	246.00	246.42	246.38	5.70	2.20	
59.88	245.90	246.42	246.38	5.60	3.36	
63.44	246.00	246.42	246.38	5.80	3.32	
65.19	246.10	246.42	246.38	6.00	3.47	
66.94	246.00	246.42	246.41	6.20	2.98	
80.18	245.70	246.50	246.50	6.40	5.11	
82.12	245.71	246.60	246.60	6.15	4.70	U/S end of Xing
104.91	245.90	246.70	246.70	6.55	5.39	
113.1	246.00	246.92	246.83	6.23	4.66	
114.48	246.00	246.92	246.83	6.00	6.00	two trees
123.38	246.20	246.70	247.37	9.70	9.69	no bank marked
130.80	246.20	246.70	247.37	7.00	7.00	no bank marked

Culvert Avg 245.96 246.47 246.46 5.85 2.99
 Bank height 0.52 0.50






Table 1: Estimating Magnitude and Frequency of Floods for Ungaged Sites

Franklin Heights, Franklin, MA

Project: Franklin Heights
 Stream: un-named
 Date: 12/5/2022

Hydrologist: Desheng Wang, Ph.D., P.E.
 Company: Creative Land & Water Engineering, LLC

Rural Area (Easton Mass., Wandle 1983)
 Urban (State Wide, [2])

Q2 = 36.30 A^{0.41} SL^{0.17} (R2+3)^{0.04} (ST+8)^{0.65} (13-BDF)^{0.28} IA^{0.06} RQ100^{0.47}
 Q10 = 72.12 A^{0.682} A in Sq. miles, Q in ft³/s
 Q25 = 96.71A^{0.651}
 Q50 = 118.1 A^{0.645}
 Q100 = 143.1 A^{0.638}
 Q500 = 2.27 A^{0.29} SL^{0.15} (R2+3)^{1.76} (ST+8)^{0.52} (13-BDF)^{0.28} IA^{0.06} RQ100^{0.63}

Urbanization Impact Analysis
 UQ2, cfs: 3.54
 UQ10, cfs: 7.81
 UQ25, cfs: 13.31
 UQ50, cfs: 15.60

References:
 [1] Wandle, S.W., 1983, Estimating peak discharges of small, rural streams in Massachusetts: U.S. Geological Survey Water-Supply Paper 2214, 26 p.
 [2] The National Flood Frequency Program, Version 3: A Computer Program for Estimating Magnitude and Frequency of Flood for Ungaged Sites U.S. Geological Survey, compiled by K. G. Ries III and M.Y. Crouse, Water Resources Investigations Report 02-4168.
 [3] Zarnello, Philip, 2016 Magnitude of flood flows for selected annual exceedance probabilities for streams in Massachusetts U.S.G.S., Scientific Investigation Report 2016-5156.

where
 UQ2, UQ5, ... UQ500 are the urban peak discharges, in cubic feet per second (ft³/s), for the 2-, 5-, ... 500-year recurrence intervals;
 A is the contributing drainage area, in square miles, as determined from the best available topographic maps; in urban areas, drainage systems sometimes cross topographic divides. Such drainage changes should be accounted for when computing A; SL is the main channel slope, in feet per mile (ft/mi), measured between points that are 10 percent and 85 percent of the main channel length upstream from the study site (for sites where SL is greater than 70 ft/mi, 70 ft/mi is used in the equations); R2 is the rainfall, in inches (in) for the 2-hour, 2-year recurrence interval, determined from U.S. Weather Bureau (USWB) Technical Paper 40 (1961) (eastern USA), or from NOAA Atlas 2 (Miller and others, 1973) (western USA);
 ST is basin storage, the percentage of the drainage basin occupied by lakes, reservoirs, swamps, and wetlands; in-channel storage of a temporary nature, resulting from detention ponds or roadway embankments, should not be included in the computation of ST;
 BDF is the basin development factor, an index of the prevalence of the urban drainage improvements; IA is the percentage of the drainage basin occupied by impervious surfaces, such as houses, buildings, streets, and parking lots; and RQT, are the peak discharges, in cubic feet per second, for an equivalent rural drainage basin in the same hydro-logic area as the urban basin, for a recurrence interval of T years; equivalent rural peak discharges are computed from the rural equations for the appropriate State, in the NFF program, and are automatically transferred to the urban computations. The basin development factor (BDF) is a highly significant variable in the equations, and provides a measure of the efficiency of the drainage basin. It can easily be determined from drainage maps and field inspections of the drainage basin. The basin is first divided into upper, middle, and lower thirds on a drainage map, as shown in figure 1A-C. Each third should contain about one-third of the contributing drainage area, and stream lengths of two or more streams should be approximately the same in each third. However, stream lengths of different thirds can be different. For instance, in figure 1C, the stream distances of the lower third are all about equal, but are longer than those in the middle third. Precise definition of the basin thirds is not considered necessary because it will not have much effect on the final value of BDF. Therefore, the boundaries between basin thirds can be drawn by eye without precise measurements. Within each third of the basin, four characteristics of the drainage system must be evaluated and assigned a code of 0 or 1. Summation of the 12 codes (four codes in each third of the basin) yields the BDF. The following guidelines should not be considered as requiring precise measurements. A certain amount of subjectivity will necessarily be involved, and field checking should be performed to obtain the best estimates. Channel improvements.—If channel improvements such as straightening, enlarging, deepening, and clearing are prevalent for the main drainage channels and principal tributaries (those that drain directly into the main channel), then a code of 1 is assigned. To be considered prevalent, at least

Long, narrow basin
 Upper Third
 Middle Third
 Lower Third


50 percent of the main drainage channels and principal tributaries must be improved to some degree over natural conditions. If channel improvements are not prevalent, then a code of 0 is assigned.
 Channel linings.—If more than 50 percent of the length of the main channels and principal tributaries has been lined with an impervious surface, such as concrete, then a code of 1 is assigned to this characteristic; otherwise, a code of 0 is assigned. The presence of channel linings would obviously indicate the presence of channel improvements as well. Therefore, this is an added factor and indicates a more highly developed drainage system.
 Storm drains or storm sewers.—Storm drains are defined as those enclosed drainage structures (usually pipes), commonly used on the secondary tributaries where the drainage is received directly from streets or parking lots. Many of these drains empty into open channels; however, in some basins they empty into channels enclosed as box and pipe culverts. Where more than 50 percent of the secondary tributaries within a subarea (third) consists of storm drains, then a code of 1 is assigned to this aspect; otherwise, a code of 0 is assigned.
 Curb-and-gutter streets.—If more than 50 percent of the subarea (third) is urbanized (covered with residential, commercial, and/or industrial development), and if more than 50 percent of the streets and highways in the subarea are constructed with curbs and gutters, then a code of 1 is assigned to this aspect; otherwise, a code of 0 is assigned. Drainage from curb-and-gutter streets commonly empties into storm drains.

Creative Land & Water Engineering, LLC
 Environmental Scientists and Engineers
 P.O. Box 584 - Southborough - MA - 01772
 774-454-0266 www.claweng.com

Plan Title: Stream Crossing and Wetland Replication Plan
 Project Name: Franklin Heights
 Site Address: Franklin Heights, Franklin, MA 02038
 Owner: - Client: Oliver Crossing Realty Trust
 Project No: J101-4 Drawn by: FA Date: 07/20/22 Sheet No: 2 of 2
 Designed by: DSW, FA Approved by: DSW Scale: 1"=10'

1 12/05/22 Stream profile, existing grade, wetland replication DSW/FA
 1 9/16/22 Vegetation monitoring notes DSW/FA

Rev.: Date: Description By:



Slope stabilization cross-section and slope runoff interception drain detail
N.T.S

Fill Operation and Slope Stabilization Plan

- Fill operations to proceed in continuous starting to strip and clear fill bottom in existing soil suitable as structurally sound confirmed by competent professional and Town agent.
- Fill operation to proceed as follows in 1 ft lift:
 - Install loam tailings with some onsite surface organics along the edge of fill second tier erosion control
 - Install site or import fill in 1 ft light in area not under buildings
 - Install structural fill in 1 ft lift under buildings
 - Compact entire lift in one operation being carefully to weave all three materials together to 95% compaction ratio
- At the end of every day and any time rain is imminent, a continuous berm of loam tailings at least 1 ft above existing fill is to be in place
- When fill at bottom of footing elevation, complete final slope stabilization as follows:
 - Grade to contours shown on plan
 - Spread 8 inches site loam on slope
 - Seed with Agway or Blueseal Conservation Seed mix
 - Use 5-10-5 fertilizer or as approved and pelletized lime to promote grass growth
 - Install Curlex fabric as per manufacture for surface erosion control on slope
- Install foundations
- Complete backfill around the foundation and compact
- Complete final slope stabilization: top of slope to be at least 1 ft above backyard grade to prevent concentrated runoff from going over slope
- Install slope runoff interception drain as per detail shown
- Install silt sack or as directed by the environmental monitor/wetland scientist to protect drains until grass established around units not to cause erosion
- Remove silt socks and other erosion control not biodegradable.

Construction Phase Plan

The project is divided into five (5) phases to minimize erosion.

Phase I

- Install/maintain the erosion control along the wetland crossing from station 10+00 to 14+50
- Using Conservation Commission approved or equal device to create suitable temporary access through wetland using wood or rubber mats, steel plates and temporary culvert as needed
- Install perimeter erosion control for the entire site
- Clear for road, wetland replication area, stormwater basin #1, units 41/42 (location of site trailer and storage containers)
- Prepare replication area as designed and approved by Franklin Conservation Commission
- Strip top soil from 10+00 to 14+50 and transport soil to wetland replication area with wetland plants to be saved
- Construct wetland replication with planting as specified and protect it from erosion damage
- Construct access road from 10+00 to 14+50 including the installation of culvert per designed plan; complete the road to binder
- All castings set at binder grade so that drainage can function as designed. This applies to all Phases.

Phase II

- Clear for road 21+00 to 27+00, units 1-20 and units 53 to 60; infiltration basin #2 and any dry wells associated with units
- Strip and stockpile loam for road construction in area units 53, 54, 55, and 56
- Construct road and utilities to binder start 27+00 to 23+00 including units 5 to 12 loop road
- During road and utilities installation, begin foundation and building work starting with units 1 /2 in order
- Stormwater basin #1 to be complete to functional prior to installation of binder for this phase
- Infiltration Basin #2 to be functional prior to foundations for units 9/10
- Unit construction to continue around loop, loam to remain in area of units until construction commences on those units
- All stumps to be ground on site, chips to be used for erosion control

Phase III

- Clear for balance of road and units 43 to 52 and units 21 to 24
- Create new loam stockpile in area 51/52
- Surplus site fill to be stockpile units 47 to 50
- Construct balance of road to binder
- Unit construction to continue in sequence around site

Phase IV

- Clear balance of trees
- Construct structural fill to bottom of footing elevation +/-
- Stabilize slope as per fill operation details
- Unit construction balance of site

Phase V

- Adjust castings to final grade and install top cot for all roads
- Clean all basins and catch basins
- Punch list

Erosion control devices to be used during construction include but not limited to:

- Compost socks
- Stake silt fence
- Woodchips or stump grinding check dams
- Runoff interception swales
- Sediment basins
- Flocculant for turbidity control as needed
- Mud traps at intersection of pavement and dirt road
- Hydroseeding

NEW ENGLAND WETLAND PLANTS, INC

820 WEST STREET, AMHERST, MA 01002
PHONE: 413-548-8000 FAX: 413-549-4000
EMAIL: INFO@NEWP.COM WEB ADDRESS: WWW.NEWP.COM

New England Wetmix (Wetland Seed Mix)

Botanical Name	Common Name	Indicator
<i>Carex vulpinoidea</i>	Fox Sedge	OBL
<i>Carex scoparia</i>	Blunt Broom Sedge	FACW
<i>Carex lurida</i>	Lurid Sedge	OBL
<i>Carex lupulina</i>	Hop Sedge	OBL
<i>Poa palustris</i>	Fowl Bluegrass	FACW
<i>Bidens frondosa</i>	Beggar Ticks	FACW
<i>Scirpus atrovirens</i>	Green Bulrush	OBL
<i>Asclepias incarnata</i>	Swamp Milkweed	OBL
<i>Carex crinita</i>	Fringed Sedge	OBL
<i>Vernonia noveboracensis</i>	New York Ironweed	FACW+
<i>Juncus effusus</i>	Soft Rush	FACW+
<i>Aster lateriflorus (Symphyotrichum lateriflorum)</i>	Starved/Calico Aster	FACW
<i>Iris versicolor</i>	Blue Flag	OBL
<i>Glyceria grandis</i>	American Mannagrass	OBL
<i>Mimulus ringens</i>	Square Stemmed Monkey Flower	OBL
<i>Eupatorium maculatum (Eutrochium maculatum)</i>	Spotted Joe Pye Weed	OBL

PRICE PER LB. \$135 MIN. QUANTITY: 1 lbs. TOTAL: APPLY: 18LBS/ACRE: 2500 SF/lb
The New England Wetmix (Wetland Seed Mix) contains a wide variety of native species that are suitable for most wetland restoration sites that are not permanently flooded. All species are best suited to moist ground as found in most wet meadows, scrub shrub, or forested wetland restoration areas. The mix is well suited for detention basin borders and the bottom of detention basins not generally under standing water. The seeds will not germinate under inundated conditions. If planted during the fall months the seed mix will germinate the following spring. During the first season of growth several species will produce seeds while other species will produce seeds after the second growing season. Not all species will grow in all wetland situations. This mix is comprised of the wetland species most likely to grow in created/restored wetlands and should produce more than 75% ground cover in two full growing seasons.

The wetland seeds in this mix can be sown by hand, with a hand-held spreader, or hydro-seeded on large or hard to reach sites. Lightly rake to insure good seed-to-soil contact. Seeding can take place on frozen soil, as the freezing and thawing weather of late fall and late winter will work the seed into the soil. If spring conditions are drier than usual watering may be required. If sowing during the summer months supplemental watering will likely be required until germination. A light mulch of clean, weed free straw is recommended.

New England Wetland Plants, Inc. may modify seed mixes at any time depending upon seed availability. The design criteria and ecological function of the mix will remain unchanged. Price is \$/bulk pound, FOB warehouse, Plus SH and applicable taxes

NEW ENGLAND WETLAND PLANTS, INC

820 WEST STREET, AMHERST, MA 01002
PHONE: 413-548-8000 FAX: 413-549-4000
EMAIL: INFO@NEWP.COM WEB ADDRESS: WWW.NEWP.COM

New England Erosion Control/Restoration Mix For Detention Basins and Moist Sites

Botanical Name	Common Name	Indicator
<i>Elymus riparius</i>	Riverbank Wild Rye	FACW
<i>Schizachyrium scoparium</i>	Little Bluestem	FACU
<i>Festuca rubra</i>	Red Fescue	FACU
<i>Andropogon gerardi</i>	Big Bluestem	FAC
<i>Panicum virgatum</i>	Switch Grass	FAC
<i>Vernonia noveboracensis</i>	New York Ironweed	FACW+
<i>Agrostis perennans</i>	Upland Bentgrass	FACU
<i>Bidens frondosa</i>	Beggar Ticks	FACW
<i>Eupatorium maculatum (Eutrochium maculatum)</i>	Spotted Joe Pye Weed	OBL
<i>Eupatorium perfoliatum</i>	Boneset	FACW
<i>Aster novae-angliae (Symphyotrichum novae-angliae)</i>	New England Aster	FACW-
<i>Scirpus cyperinus</i>	Wool Grass	FACW
<i>Juncus effusus</i>	Soft Rush	FACW+

PRICE PER LB. \$37.00 MIN. QUANTITY: 3 LBS. TOTAL: \$111.00 APPLY: 35 LBS/ACRE: 1250 sq ft/lb
The New England Erosion Control/Restoration Mix for Detention Basins and Moist Sites contains a selection of native grasses and wildflowers designed to colonize generally moist, recently disturbed sites where quick growth of vegetation is desired to stabilize the soil surface. It is an appropriate seed mix for ecologically sensitive restorations that require stabilization as well as long-term establishment of native vegetation. This mix is particularly appropriate for detention basins that do not hold standing water. Many of the plants in this mix can tolerate infrequent inundation, but not constant flooding. The mix may be applied by hand, by mechanical spreader, or by hydro-seeder. After sowing, lightly rake, roll or cultipack to insure good seed-to-soil contact. Best results are obtained with a Spring or late Summer seeding. Late Fall and Winter dormant seeding requires an increase in the application rate. A light mulching of clean, weed-free straw is recommended.

New England Wetland Plants, Inc. may modify seed mixes at any time depending upon seed availability. The design criteria and ecological function of the mix will remain unchanged. Price is \$/bulk pound, FOB warehouse, Plus SH and applicable taxes.

NOTE: All disturbed areas shall be seeded with the appropriate seed mix as soon as grading work is completed to obtain the best results.

NEW ENGLAND WETLAND PLANTS, INC

820 WEST STREET, AMHERST, MA 01002
PHONE: 413-548-8000 FAX: 413-549-4000
EMAIL: INFO@NEWP.COM WEB ADDRESS: WWW.NEWP.COM

New England Erosion Control/Restoration Mix for Dry Sites

Botanical Name	Common Name	Indicator
<i>Elymus canadensis</i>	Canada Wild Rye	FACU+
<i>Festuca rubra</i>	Red Fescue	FACU
<i>Lobum multiflorum</i>	Annual Ryegrass	
<i>Lobum perenne</i>	Perennial Ryegrass	
<i>Schizachyrium scoparium</i>	Little Bluestem	FACU
<i>Panicum virgatum</i>	Switch Grass	FAC
<i>Sorghastrum nutans</i>	Indian Grass	UPL

PRICE PER LB. \$18.00 MIN. QUANTITY: 5 LBS. TOTAL: \$90.00 APPLY: 35 LBS/ACRE: 1250 sq ft/lb

The New England Erosion Control/Restoration Mix for Dry Sites provides an appropriate selection of native and naturalized grasses to ensure that dry and recently disturbed sites will be quickly revegetated and the soil surface stabilized. It is an appropriate seed mix for road cuts, pipelines, steeper slopes, and areas requiring quick cover during the ecological restoration process. The mix may be applied by hydro-seeding, by mechanical spreader, or on small sites it can be spread by hand. Lightly rake, or roll to ensure proper soil-seed contact. Best results are obtained with a Spring or late Summer seeding. Late Spring through Mid-Summer seeding will benefit from a light mulching of weed-free straw to conserve moisture. If conditions are drier than usual, watering will be required. Fertilization is not required unless the soils are particularly infertile. Preparation of a clean weed free seed bed is necessary for optimal results.

New England Wetland Plants, Inc. may modify seed mixes at any time depending upon seed availability. The design criteria and ecological function of the mix will remain unchanged. Price is \$/bulk pound, FOB warehouse, Plus SH and applicable taxes.

Creative Land & Water Engineering, LLC
Environmental Scientists and Engineers
P.O. Box 584 - Southborough - MA - 01772
774-454-0266 www.claweng.com

Plan Title: Construction phasing and slope stabilization plan
Project Name: Franklin Heights
Site Address: Franklin Heights, Franklin, MA 02038
Owner: - Client: Oliver Crossing Realty Trust
Project No: J101-4 Drawn by: FA Date: 12/06/22 Sheet No: 1 of 1
Designed by: DSW, FA Approved by: DSW Scale: Indicated
Rev.: Date: Description By:

